

Material List for Sections 6-20 of 20 Total Sections of Construction Drawings  
(Ktr Furnished Mat'l) 8/22/24

1. 2" CTS PE piping; Blue Stripe, 200 psi; 500' roll; 72 rolls;
2. 1" CTS PE piping; Blue Stripe, 200 psi; 500' roll; 1 roll;
3. ¾" CTS PE piping; Blue Stripe, 200 psi; 300' roll; 3 rolls;
4. 29 @ NL 2" CTS pack by pack joint, union;
5. 2 @ NL 2" CTS pk by pk joint, elbow;
6. 24 @ NL 2" x 2" x 2" CTS pack joint, Tee;
7. 60 @ NL 2" x 2" x 1" CTS pack joint, Tee;
8. 88 @ NL 2" x 2" x ¾" CTS comp x FIP Tee;
9. 60@ NL 1'x1" CTS pk by pk joint, union;
10. 2 @ NL 1" CTS pack by pack joint, Tee;
11. 15 @ NL 1" CTS pack by pack joint, Y;
12. 88 @ NL ¾" CTS pack joint, union;
13. 2 @ NL ¾" CTS pack joint, Tee;
14. 20 @NL ¾" CTS pack joint, Y;
15. 148 @ NL 2" CTS ss stiffeners/insert;
16. 60 @ 1" CTS ss stiffeners/insert;
17. 88 @ ¾" CTS ss stiffeners/insert;
18. 7 @ 2" NL CTS curb stop (ball style);
19. 7 @ 2" curb stop box w/lid, Sigma 36/48;
20. 7 @ 2" Curb box enlarged base, Sigma;
21. 7 @ Curb stop box extension rod;
22. 83 rl Tracing wire, 14 ga; 500' roll;
23. 20 @Straw
24. 10 bags Seed;50# bag
25. 12 cn Marking paint, blue & white
26. 5 bundles blue marking flags
27. 2 Sand (load); Masonry/conc
28. 2 Topsoil (load);

